Sl. No.	Items grouped under sub-Heads and Sub-Works of the Estimate Description	Unit
1	KSRRB 300-1 Earthwork excavation by manual means in ordinary soil involiving an avarage horizontal throw upto 2 meters and an avarage lift upto 1.50m excavated surface leveled and sides neatly defssed, the disposed earth to be leveled neatly after breaking of clods comlete asspecifications.(page no141, item no19.1)	Cum
2	KSRRB 300-1 Earthwork excavation by manual means in ordinary soil involiving an avarage horizontal throw upto 2 meters and an avarage lift upto 1.50m excavated surface leveled and sides neatly defssed, the disposed earth to be leveled neatly after breaking of clods comlete asspecifications.(page no141, item no19.1)	Cum
3	Providing and constructing granite / trap / basalt size stone masonry in foundation with cement mortar 1:6 stone hammerd dressed in courses not less than 20 cms high, bond stones at two m. apart in each course including cost of materials, labour, curing complete as per specifications. KBS 5.1.13 Page No. 23 / Item No. 34.8.2,	Cum
4	Providing and constructing granite/trap/basalt size stone masonry in basement with cement mortar 1: 6 stone chistel dressed in courses not less than 15 cms high bond stones at two m apart in each course including cost of materials, labour, curing complete as per specifications (item no.5.9, page no.23)	Cum
5	Providing and laying in position plain cement concret of mix 1:2:4 with cement @ 240kgs with 20mm and down size graded granite metal coarse agregates @ 0.69cum and fine aggregates @ 0.459 cum, machine mixed, concrete laid in layers not exeeding 15 cm thick well compacted in foundation and plinth and cills, including cost all materilas, labour, HOM of machinery, curing complete as per specifications (page no.12 , I,no-4.6)	Cum
6	KSRB 5-11 : Providing and constructing non load bearing wall with solid concrete blocks of size 400x200x200 mm having block density not lessthan 1800 kg/m3 and having a minimum average compressive strength 4.00 N/mm2 confirming to IS 2185 (Part) : 2005 and constructed with CM 1:4 , as per IS 2572:2005 including cost of all materials, labour charegs, scaffolding, curing complete as per specifications. KBS No.5.4 Page No. 25 / Item No. 5.28,	Sqm
7	KSRB 15.3.1 Providing 12mm thick cement plaster in single coat with cement mortar 1:3, to brick masonry including rounding off corners wherever required smooth rendering, : Providing and removing scaffolding, including cost of materials, labour, curing complete as per specifications. Page No.113 / Item No.15.9, PWD SR 2016-17	Sqm
8	Providing and fixing 10cms thick pre cast RCC covering slab using reinforced cement concrete M20 mix with stone aggregate 20mm and down size including centring shuttering reinforcement and bar bending machine mixed concrette laid in layers not exceeding 15 cm thick wellcompacted cost of all materials labour curing complete as per specfications (Data Rate Approved)	Cum
	Total	

CRTIFICATE:

1. Certified that the above work done satisfactory and no materials issued from Department

Asstt(II).N.D

AE(Civil)